Martin Concrete Construction

LESSONS LEARNED

COMPLETED BY:	DATE PREPARED:
Lan Moody	07/28/2022
PROJECT NAME:	**SUBJECT:**
Lambert Frams	Farm land jobs

LESSON LEARNED :

Farm land is most always tilled up from year to year. Lambert Farms first buliding was on the back of the property. We couldn't get all the to the back of the property with the weight of the crane on the truck is would sink. We pulled far enough into the job and found the best ground possible. With the crane off the trailer and putting the tracks on the house, the opposite side of the crane started sinking out of site. Everyone jumped into action and set the crane down on the ground, then cleaned out their pants.

LESSON LEARNED CORRECTIVE ACTION & PICTURES:

First, the factory says to use the mats that come with the crane to load and off load.(Works great on normal ground) and previous projects. We decided right then to get Big Foot mats that we would use every time the crane came off the trailer no matter the ground.