Martin Concrete Construction

LESSONS LEARNED

COMPLETED BY:	DATE PREPARED:
Lan Moody	06/20/2022
PROJECT NAME:	**SUBJECT:**
Project Rebound	Continuous Dock Pits

LESSON LEARNED :

Continuous Dock Pits- When the welders start welding dock levelers to the embeds it sounded hollow. This caused several meeting about this with project team and GC and even almost lead to core drilling to ensure that no voids were behind the embeds.

LESSON LEARNED CORRECTIVE ACTION & PICTURES:

Make sure we create conversation in the Sandbox, DWP and any other meeting about how the sound changes when you start welding these embeds.